

GOVERNMENT OF TELANGANA
ABSTRACT

PMGSY Phase IX – Khammam District - Package No. AP 08 LW-82 – R&B Road Bommanapally to Shambunigudem in Tekulapally (M) – According Post facto Extension of Agreement Time up to 31.10.2014 without imposing penalty – Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.RT.No. 171

Dated:16.03.2015.
Read the following:-

1. G.O.Ms.No.331, PR&RD (Progs.II) Department, dt.17.09.2010.
2. From the Engineer-in-Chief, PR&Admin., PMGSY, Hyderabad in Lr.No.W11/DEE-3/PMGSY Ph-IX-LW 82-2014, Dt: 5.2.2015.

<<<>>>

ORDER:-

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj & Administration, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby accorded Post facto Extension of Agreement Time up to 31.10.2014 for a period of (674) days without imposing penalty in respect of work “ R&B Road Bommanapally to Shambunigudem in Tekulapally (M), Khammam District” under PMGSY Phase IX as the delay was not attributed to the Contractor due to Maoist problem.

2. The Engineer-in-Chief, Panchayat Raj & Administration, PMGSY, Hyderabad is requested to take necessary action accordingly.
3. A copy of this order is available on the Internet and can be accessed at www.goir.telangana.gov.in.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

J.RAYMOND PETER
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj & Administration,
PMGSY, Hyderabad.
The Superintendent Engineer, Panchayat Raj, Khammam District.
Copy to: The PS to Minister (PR&IT).
SF/SC.

//FORWARDED:: BY ORDER//

SECTION OFFICER